STS-114/BI125 FLIGHT READINESS REVIEW

PROGRAM

June 29, 2005

Solid Rocket Booster



AGENDA

Presenter:
Michael Wyckoff
Organization/Date:

USA-SRB/6-29-05

- Certification Status
 - Status reported as of 6-28-05
- Special Topics
 - SRB Design Changes and Major Concerns Resolved
 - SRB Recovery Vessel Upgrades and Postflight Enhancements
 - SRB Accepted Risk Causes and Controls
 - STS-300 Launch on Need (LON) Readiness
- Readiness Assessment



CERTIFICATION STATUS COFR EXCEPTIONS

Presenter:
Michael Wyckoff
Organization/Date:
USA-SRB/6-29-05

Category	Remarks	Constraint
Failure Modes and Effects Analysis/ Critical Items List (FMEA/CIL)	 3 open FMEA/CIL updates Pending PRCB (Outside of Board (OSB)) approval Approved by Level V, IV, and III and Marshall Safety Review Panel (MSERP) 	Prelaunch MMT
Hazard Reports (HR)	 7 open HR updates Pending PRCB approval (6 OSB) Approved by Level V, IV, and III and MSERP 	Prelaunch MMT



CERTIFICATION STATUS COFR EXCEPTION

Presenter:
Michael Wyckoff
Organization/Date:
USA-SRB/6-29-05

Category	Remarks	Constraint
Nonconformances	 4 open nonconformances Suspect Confined Detonator Fuse Initiator (CDFI) mica disc/insulator debris concern Material Review Board (MRB) use as is Pending released CR S062613A PRCB directive for approved expected debris table (PV4055756, PV4055777, PV4056642, and PV4056643) 	Prelaunch MMT



SRB DCR EFFORTS

Presenter:

Michael Wyckoff

Organization/Date:

USA-SRB/6-29-05

SRB Global

Debris

Transport

• Impact Tolerance

TPS Issues


- Material Age Life
- TPS Recertification
- Extreme Wet and Cold

Loads and Environments

- Stud Hangup
- Rollout Fatigue
- Roll Maneuver
- Systems Tunnel
- STS-114 Flight Mission Specific

Pyro

- CDFI/CDFA
- NSI Pressure Cartridge



SRB Location Specific

Separation/Deceleration

- BSMs Igniter, Aeroheat Shield, Plume, FOD, and Throat
- Bolt Catcher/NSI PC
- Forward/Aft Separation Bolts
- Thruster Pressure Cartridge
- Forward Skirt Aft Clevis Ring/Lower Bay

Imaging and Instrumentation

- ET Observation Camera
- ET RTF Instrumentation

ET/SRB Attach

- ET Attach Rings and Aft Struts
- Diagonal Strut Restraint Cable
- EPDM Covers

Aft Assembly

- FIV Connector and Backshell
- Aft Skirt GN₂ Purge (Prelaunch)
- Blast Container



Pending final SICB approval and release of exception to NSTS 07700, Volume X for violation of 1.4 strength factor of safety due to debris impacts


SRB DESIGN CHANGES AND MAJOR CONCERNS RESOLVED

Presenter: Michael Wyckoff

Organization/Date:

USA-SRB/6-29-05


Bolt Catcher Redesign and NSIPressure Cartridge Retention Device



BSM Erratic Pressure Eliminated and Throat Factor of Safety Proven



ET Attach Ring Strength and Safe Life Issues Resolved



SRB Debris Identification and Impact Analysis







SRB RECOVERY VESSEL UPGRADES AND POSTFLIGHT ENHANCEMENTS

Presenter:
Michael Wyckoff
Organization/Date:
USA-SRB/6-29-05



Updated and Improved Postflight Assessment and Photograph Requirements, Processes, and Associated Documentation


Recovery Vessel Upgrades to Safety, Communication and Weibel Radar Debris Tracking





SRB ACCEPTED RISK CAUSES AND CONTROLS

Presenter:
Michael Wyckoff
Organization/Date:





STS-300 LON READINESS


Presenter: Michael Wyckoff

Organization/Date:

USA-SRB/6-29-05

STS-300 Launch on Need (LON) Readiness

STS-121/BI124 Certification of Flight Readiness



- Pending completion of open work, there are no constraints to flight for STS-121
 - Current significant items
 - Left hand TVC tilt hydraulic system air entrainment issue
 - Planned right hand aft skirt hot fire on Pad due to replacement of tilt system hydraulic pump



READINESS ASSESSMENT

Presenter:
Michael Wyckoff

Organization/Date:

USA-SRB/6-29-05

 Pending completion of planned open work and identified COFR exceptions, there are no constraints to launch of STS-114/BI125.

